

### PRE-TEMPLATE CHECKLIST

#### PRIOR TO TEMPLATING

- Cabinets must be securely installed, **level, flat & square**.
- Sub tops must be installed complete with all required sink cut-outs. (5/8" exterior grade plywood) **Note: Sub top not required for 3cm material.**
- Any brackets, corbels and additional bracing for counters overhangs must be installed. (Typically required for any overhang beyond 6" for 2cm material & 10" for 3cm material).
- All sinks or their templates must be on site. Note: We do not under mount "surface mount" sinks.
- Cook top cutouts must be complete and cook top should be on site.
- All fixture information requiring holes in counters must be provided. This includes: air gap, faucet, hot water dispenser, soap dispenser, computer cables, etc.
- Owner supplied material must be delivered & inspected by owner or representative.

#### PRIOR TO INSTALLATION

- All electrical outlets to receive stone must be removed with power turned off.
- Sub tops to receive stone must be clean & cleared of debris.
- All sinks, cook tops & ranges must be unattached, pulled out & set to the side.
- Make sure clear access is provided for moving your new kitchen/vanities into the house.

If for any reason you will not be able to fulfill checklist prior to template/installation date, notification must be made to PFI as soon as possible. Failure to do so may result in schedule changes, delays and/or extra charges.

*Enjoy your new kitchen! Our natural stone products are sealed for you at the shop. We recommend you follow the Marble Institute of America's cleaning & maintenance guidelines to insure the beauty of your stone.*

1757 Haleukana Street  
Lihue, Hawaii 96766

ph. 808.246.9480  
fax 808.246.9490

www.pohakufab.com  
Lic.# CT-25561

Signature: \_\_\_\_\_ Date: \_\_\_\_\_